

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – PMGSY-XI-Batch-I 2016-17 Left over Bridges –TW03 XILB11 – Construction of High Level Bridge across local Vagu at Km. 1/400 on Road from R&B Road Bodu to Kothagudem in Tekulapally Mandal, Badradri Kothagudem District - Estt. Cost Rs.56.50 lakhs – Extension of Agreement Time proposals up to 30.06.2020 without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

G.O.Rt.No. 229

Dated: 11-06-2020.
Read:-

From the CE, PR, PMGSY, Lr.No. AEE/DEE2/PMGSY-XI/TS03XILB11/KMM/2019,
dated.18.05.2020

&&&

ORDER:

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 30.06.2020 (239) days in respect of the work "Package No.TS03 XI LB 11 – Construction of High Level Bridge across local Vagu at Km. 1/400 on Road from R&B Road Bodu to Kothagudem in Tekulapally Mandal, Badradri Kothagudem District" without imposing any penalty, as the delay is not attributed to the contractor due to heavy rainfall and lock down problems.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER